DAILY SITE REPORT

Level 3 slab pour and column rebar

REPORT NO.	
GW-0008	
REV. 0	STATUS Draft for review

PROJECT	LOCATION	COMPANY
Al Noor Tower	Riyadh	Binyan Contracting
DATE	WEATHER	WORKING HOURS
Sunday, 08 Nov 2026	hot, about 39 degrees	7am to 5pm
PREPARED BY	ROLE	BASED ON
Khalid Rahman	Site Engineer	1 photo · 1 message

1. SUMMARY

Level 3 slab zone B was poured with 42 cubic metres of C35 concrete, completed around 2 o'clock. Rebar work for level 3 columns in zone C is about half complete. A short delivery of concrete blocks may halt masonry work tomorrow, and two workers were observed without harnesses pending edge protection installation.

2. WORK CARRIED OUT

NO.	ACTIVITY	AREA / LOCATION	STATUS	QUANTITY
1	Concrete pour	Level 3 slab zone B	finished	42 cubic metres of C35
2	Rebar fixing	Level 3 columns zone C	in progress	about half done

3. MANPOWER

COMPANY	TRADE	NO.
Al Rashid	steel fixers	18
Al Rashid	carpenters	12
Al Rashid	labourers	6
	Total	**36**

4. PLANT AND EQUIPMENT

DESCRIPTION	NO.	CONDITION
tower crane	1	working
concrete pump	1	working
concrete pump	1	broken

5. MATERIALS RECEIVED

DESCRIPTION	QUANTITY	SUPPLIER	REMARKS
16mm rebar	12 tonnes	Rajhi Steel	delivered
concrete blocks	2000 (short of 5000)		short

6. INSPECTIONS, RFIS AND NCRS

REFERENCE	ELEMENT	RESULT	REMARKS
RFI 112	Level 3 slab rebar	approved	Consultant inspected this morning

7. ISSUES AND DELAYS

NO.	ISSUE	SEVERITY	ACTION
1	Concrete block delivery short, may stop masons tomorrow	High	Supplier to deliver remaining blocks

8. HEALTH AND SAFETY

NO.	OBSERVATION	SEVERITY	ACTION	OWNER
1	Two workers at level 3 edge without harness	High	Safety officer Ahmed to install edge protection by tomorrow morning	Ahmed

9. PLANNED FOR NEXT WORKING DAY

NO.	ACTION
1	Finish column rebar and start formwork in zone C tomorrow
2	Edge protection to be installed by tomorrow morning

10. PHOTOGRAPHIC RECORD



Photo 1 08 Nov 2026, 14:20
High-angle view showing concrete pump boom over excavation, worker on walkway, rebar grid on floor, truck cab, tag 'BLACK C'

11. SIGN-OFF

Prepared by (Site Engineer)	Reviewed by (Project Manager)	Received by (Consultant)
NAME Khalid Rahman	NAME	NAME
SIGNATURE	SIGNATURE	SIGNATURE
DATE	DATE	DATE

APPENDIX A: NOTES AS RECEIVED

MESSAGE 1, 08 NOV 2026, 14:20

Today's update for Al Noor Tower, Riyadh. Working 7am to 5pm, hot, about 39 degrees. Poured level 3 slab zone B, 42 cubic metres of C35, finished around 2 o'clock. Rebar for level 3 columns zone C about half done. 18 steel fixers, 12 carpenters from Al Rashid subcontractor, 6 labourers. One tower crane, one concrete pump working, second pump broken. Received 12 tonnes of 16mm rebar from Rajhi Steel. Consultant inspected level 3 slab rebar this morning under RFI 112, approved. Block delivery short, 2000 instead of 5000, masons stop tomorrow unless supplier delivers. Two workers at level 3 edge without harness, told safety officer Ahmed to fix edge protection by tomorrow morning. Tomorrow we finish column rebar and start formwork in zone C.

Written by Groundwork from the sender's own notes. Not valid until reviewed and signed.